

PSJ18 WALGREENS Opp Exh 34

Message

From: Panwar, Madhuri [madhuri.panwar@walgreens.com]
Sent: 2/15/2013 10:06:29 AM
To: Steffen, Todd [todd.steffen@walgreens.com]; Maney, Mark [mark.maney@walgreens.com]; Videbeck, Brit [brit.videbeck@walgreens.com]; Clagg, Lisa [lisa.clagg@walgreens.com]; Beitz, Neil [neil.beitz@walgreens.com]; Barboza, Edgardo [edgardo.barboza@walgreens.com]; Barnes, Sean [sean.barnes@walgreens.com]; Brown, Michael [michael.b.brown@walgreens.com]; Abraham, Priya Ann [priya.ann.abraham@walgreens.com]; Verma, Shipra [shipra.verma@walgreens.com]; Kundu, Sankar [sankar.kundu@walgreens.com]; Capizzano, Ashley [ashley.capizzano@walgreens.com]; Morton, Maureen [maureen.morton@walgreens.com]; Sylvester, Scott [scott.sylvester@walgreens.com]; Patel, Bhavik [bhavik.patel@walgreens.com]; Biesenthal, Amy [amy.biesenthal@walgreens.com]; Persekian, Inessa [inessa.persekian@walgreens.com]; Cook, Phil [phil.cook@walgreens.com]; Gore, Thomas [thomas.gore@walgreens.com]; Choi, Kyoon [kyoon.choi@walgreens.com]; Moyer, Jeff [jeff.moyer@walgreens.com]; Jackson, Philip [philip.jackson@walgreens.com]; Anderson, Jeffrey [jeffrey.anderson@walgreens.com]; Slone, Reuben [reuben.slone@walgreens.com]; Farris, Andrea [andrea.farris@walgreens.com]; Boyajian, Don [don.boyajian@walgreens.com]; Coughlin, Dan [dan.coughlin@walgreens.com]; Thoss, Sue [sue.thoss@walgreens.com]; Agrawal, Heena [heena.agrawal@walgreens.com]; Engstrom, Tim [tim.engstrom@walgreens.com]; Johnson, Chris [chris.l.johnson@walgreens.com]; Elliott, Jason [jason.elliott@walgreens.com]; Mazur, Christine [christine.mazur@walgreens.com]; Amend, Brian [brian.amend@walgreens.com]; Tiemeyer, Joseph [joseph.tiemeyer@walgreens.com]; Wong, Denise [denise.k.wong@walgreens.com]; Anbil, Shaun [shaun.anbil@walgreens.com]
Subject: RE: Weekly PMO Status of Top 20 SC projects
Attachments: Weekly PMO Status -Thursday Update 2-14-2013.xlsx

Couple of people asked for excel version of the report. Here's you go (a more updated version).....

From: Panwar, Madhuri
Sent: Friday, February 15, 2013 8:17 AM
To: Steffen, Todd; Maney, Mark; Videbeck, Brit; Clagg, Lisa; Beitz, Neil; Barboza, Edgardo; Barnes, Sean; Brown, Michael; Abraham, Priya Ann; Verma, Shipra; Kundu, Sankar; Capizzano, Ashley; Morton, Maureen; Sylvester, Scott; Patel, Bhavik; Biesenthal, Amy; Persekian, Inessa; Cook, Phil; Gore, Thomas; Choi, Kyoon; Moyer, Jeff; Jackson, Philip; Anderson, Jeffrey; Slone, Reuben; Farris, Andrea; Boyajian, Don; Coughlin, Dan; Thoss, Sue; Agrawal, Heena; Engstrom, Tim; Johnson, Chris; Elliott, Jason; Panwar, Madhuri; Mazur, Christine; Amend, Brian; Tiemeyer, Joseph; Wong, Denise; Anbil, Shaun
Subject: Weekly PMO Status of Top 20 SC projects

Hi!

Please find the status of the Top 20 Supply Chain projects we reviewed yesterday.

- There are 3 projects in "red", 9 in "yellow" and 7 in "green" status (one project has not started).
- In order to resolve project issues and get the projects on track ("green"), I will send a consolidated, categorized issue list with owners/dates so that the issues can be resolved on a priority (Review progress and track resolution dates of issues in Monday Leadership PMO meeting 4-5 pm)
- The PM/Executive sponsor of "red" projects will discuss key project challenges and get guidance from Leadership on how to get these projects on track (Monday Leadership PMO meeting 4-5 pm)

Going forward, we plan to include the following project-wise metrics in this reporting-

- Project health color -Overall, Benefit, Budget, Time

- Planned, Actual FYTD and Forecast Saving/Benefit \$ & Budget
- I will place this consolidated status in the SharePoint site and send link to the group.

Please let me know if you have any questions, concerns or suggestions.

Thanks,
Madhuri

#	Project	Part of Monday Leadership PMO meeting	Executive Sponsor	Project Manager	Project Health	Accomplishment for week	Plan for coming week	Issue De
1	PIPE	No	Todd Steffen	Mark Maney		(1) Finalized Dallas newspaper advertising spots for home delivery capabilities (2) Completed home delivery consumer research and scheduled review with project team (2/21) (3) Completed store layouts for Ship & Get terminals	(1) WAG/FDX executive meeting scheduled in Deerfield - 2/19/13, (2) Install FDX drop boxes at WAG pilot stores (FDX) by 2/28/13, (3) Start 5 store pilot in DFW for Next Day Ground service - 3/31/13, (4) Install Ship & Get terminals	Address to be co nationw delivery WAG/FD meeting Stores lo because deliver f custome
2	GAP	No	Sue Thoss/ Morgan Knight	Brit Videbeck		Successfully rolled out 3rd site (Moreno Valley) for daily Rx delivery.	(1) Focus on getting Anderson site rollout on track (2) Prepare for Lehigh rollout (3) Re-examine site rollout schedule (March 10th -May17th) to save cost/buy time.	(1)Ande continue struggle place to track) (2)Wind Windsor area is n and need tempora to handl different IT chang

								not anticipated being evaluated
3	OSA	Potential #1 Funding #2 Field coordinator availability	Andrea Farris/ Roxanne Flanagan	Lisa Clagg/Neil Beitz		(1)Prepared baseline metrics for pilot districts (2) Published 1st week of third party audits to pilot districts (3) Developed new chainwide roll-out timeline and start date (4) Started 10 store pilot on Weighted Ad Bulletin (5)Set up bi-weekly calls with district pilot OPTs to solicit feedback.	(1) Preparation for March RAC (2) Visit to Raleigh district to solicit program feedback via focus groups 2/20-2/22. (3) Modify business case to incorporate CSAT scores for pilot districts from Customer Experience team(4)Work with vendors to new combined stocking cart possibility(same cart for all stores)	(1) Start OSA Field Coordinator not yet determined (2) Fund chain wide is not yet (3) Need incorporate changes for excess stockroom don't quite roller re addition may need business (change and/or R
4	LEAN	Yes #1 How to get project on track	Don Boyajian	Edgardo Barboza	Green for culture(Team member engagement) Red for financial results (FYTD Approx \$500k of saving vs \$6M target)	(1)Conducted workshop for DC Lean champions for Kaizen events and Lean tools (2) Created communication system (weekly lean calls with site champions and website for sharing Kaizen events).	(1)Game plan/Roadmap from DC's to achieve \$6M Lean saving will be submitted by 2/22. (2)Developing on-site support plan to prioritize site visits to help meet saving goal/address issues. (3) Meeting with PMO PM's to align/linkage between projects and Lean (E.g. Ashley and Maureen	(1) Resource constraints corporate level (plan to bring champion (2) Potentially double c efforts a across P lean initi Edgardo mitigate

							for Seasonal Distribution Planning)	
5	Sourcing	Yes How to get project on track	Dan Coughlin	Greg Miller	FYTD \$500 K saving vs Target of \$8M	(1) Full time PM (Greg) designated for project, defining roles & responsibilities (2) Reviewed DC sourcing champions contacts (3) Clarified corporate sourcing objectives (4) Tracking savings submitted monthly (limited success)	(1) Project charter development with Dan & Sunil Gupta (2) DC's are putting in resources to track results (3) Identifying top 3 sourcing benefit sources (4) Weekly meeting with Greg, Sunil, Carl, and Dan (5) Discuss on Monday- what is needed from DCs, Sourcing group (6) RASIC for team and definition of new Sourcing process	(1) E-Procurement processing March 1 date (2) Need with cost item, ver DC's to t (3) 70 line opportu equates savings— delay (or 26 line it
6	Government Compliance	Yes # DEA Issue	Sue Thoss	Sean Barnes		(1) Perrysburg DEA visit, plan to handle controlled drug substances/service store in case if Perrysburg is shut down (2) Focus on Rx Return, 1506/Hazmat	2/24 – new pattern goes in for Mitigate if DEA shuts downs Perrysburg	(1) Potential issue at DC-Plan pattern take ord originally for Perry across W Vernon a Risk =\$4 brand an inventor in Perry original bleed th because has inve orders w redirect. resolution CII is at n sites(Wi

								<p>Lehigh) o license/o control s to Ohio. already l for Ohio one for l week lea get the l Seeking Cardinal external</p>
								<p>(2)Rx Re related t changed requirem shipping addition New go- (Mid Apr</p>
7	Retail Renewal	No	Todd Steffen	TBD		<p>(1) Updated global strategy document and business case(Consolidated cost & benefit) that will be presented at February end Offsite Strategy session.</p>	<p>(1)Finalize the RR material and circulate with 5 other Strategic Action Forum (SAF) that will need Retail Renewal to deliver their strategy (2)Organization Structure required for RR and its alignment with SC Organization and staff the Retail Renewal team.</p>	<p>Risk -If fu allocated retail sys limited f and risk the busin</p>

8	Network Optimization	No	Sue Thoss/ Morgan Knight	Michael Brown	Resources, Schedule	(1)Working with recruitment on open posting for project. (2) Since initiative is confidential, details cannot be shared with group	(1)Method of request- Develop framework/guidelines for requests that get batched for analysis and prioritization (Due date 2/28) (2)Discuss how to provide status of this confidential project	(1) Reso (candida identifie with soft supplier may be a us.
9	B1SC - Well Experience	No	Todd Steffen	Priya Abraham	Project not started. Initial meeting setup			
10	EDI Re-Platform	Yes #1 ESS Help required/escalation to Denise/Carla	Jason Elliott	Shipra Verma(Business) Sankar Kundu(IT)		Working with ESS to finalize production server	Provide planned schedule deadline milestone date and business risk of not achieving that date	Schedule changing Producti Date 3/2 QA serve given, m possibili the prod server as this rele ESS dedi person (Ruttenb ready to firewall once pro server is
11	Seasonal Distribution & Planning Monitoring	Yes #1 Executive Sponsor backup #2 Help with setting up of Brainstorming session	Tim Engstrom	Ashley Capizzano Maureen Morton		(1)Completed Charter, action item (draft) (2)Created brainstorming attendee list	(1)Get leadership's team help on setting up brainstorming session with over 30 people (2) Maureen Isidoro has gone through Process Design training – will do train the trainer on root	Delay as sponsor available to reach or do lat review a documen direction

							cause analysis (similar to continuous improvement); use Workout methodology with this opportunity but don't delay project. (3)Need post mortem(results vs. plan) on Valentine's season (4) SDP meeting get folks who are in charge of category presenting the content. (5)Create RASIC for bulk (Week of 2/18) (6)Define the workstream and team-members required.	Talk to R Bryan Pu attende brainsto activity
12	Each pick efficiency	Yes (Benefit definition, linkage with Lean initiative)	Chris Johnson	Scott Sylvester		(1) Scott is dedicated full-time PM (2) Gathered project background, Inventoried initiatives underway (3)Completed PMO training	(1) Work with Chris to set measurable milestones, project charter, and financial goals. (2)Leadership discussion (Project Vs Lean) -discuss on benefit realization/definition, how to measure, guarding against double counting of benefits.	
13	B1SC - Delivery Frequency	No	Jason Elliott/ Sue Thoss	Bhavik Patel	Pilot date depends on funding approval	(1)Working with finance(Tim Banks/Mike P) to develop business case and get approval for funding \$600-700K (2)Coordinating with store ops for training and transportation for making route	(1)Confirm inventory benefit number w/ Andrea (2/22) (2)Working with IT to make order model changes (Steve Bamberg). Make inventory model changes to below 4/7 minimum. (3)Define the pilot plan (6 month) and publish results monthly	(1)Store may neg benefit/ inventor A. Traini to lock s override B. Need store cle commur about lo

						changes (need 4 week lead time). (3)Planning 6 month pilot	(4)Finalize the training, change management and transportation route change.	override procedu pilot dur C. Check Jackson reviewin override
14	Backhaul	Yes Informational (financial shortfall)	Jason Elliott	Sean Barbour	Accounting \$658K vs \$680K plan (\$30K from GM) – first month to hit budget	Met the backhaul budget (35% increase)	Send forecast of saving plan for year (2/21)	Recogniz financial and how (1)Will m target by (\$8.5M v \$9.75M leadersh cover th <div data-bbox="1995 828 2089 1041" style="border: 1px solid black; height: 125px; width: 45px; margin: 5px auto;"></div> (3) Can't Carrier f to techn – TMS ha requirem documen

15	Receipts:COGS	Yes	Heena Agrawal	Amy Biesenthal		(1) Completed Project Charter (2) Created summary of learning from ISP Shadowing(3)Formed project team and held two brainstorming sessions (4) Created base playbook (5) Set for 3/4 4 day pilot	(1)Gather additional information for playbook: guidelines, ensure that the process in line with inventory productivity goals etc. (2) Develop success criteria for upcoming up pilot (including escalation and delegation of authority) (3)Present Project Charter in PMO Leadership meeting (4)Share success story and benefit as the pilot progresses.	None
16	Unified Forecasting	Yes Resource availability	Andrea Farris	Inessa Persekian(Business) Phil Cook(IT)	Yellow for cloud fees issue and resources	Tested Forecast Manager UAT for go-live on Monday (1st release – soft launch)	(1)Prepare for forecaster training (week of 2/25) (2)Validate production environment (3)Vinayak meeting scheduled with Denise -financial situations (4)Inessa and Phil to prepare for Monday leadership discussion (Inessa 's responsibilities - critical vs non critical, IT needs of committed point person from business)	(1)Resou availabil full time responsi PSO, EDI Collab, M data); m leave 5/ backup f (2)Hostin Issue
17	Inner Packs	Yes Informational (Financial benefit)	Sue Thoss/ Jason Elliott	Thomas Gore		(1)Created Project Charter and Process flows (2) One private brand vendor eliminated inner packs	(1) Review charter with Sue (1st) and Finance and Leadership (2/22) (2) Identify metrics for the project, define team for each workstream (2/22) (3)Create playbook to track vendor conversion (TBD)	(1)Finan needs to defined \$6M is t chainwid eliminat packs fo Private b Rx, depe vendor c

								(2)Identify setup sc... to be in... confirm... next wee...
18	Labor Management System (LMS)	Yes #1 ESS related issue #2 Informational (financial shortfall)	Sue Thoss/ Matt Rhodes	Kyoon Choi	Yellow based on server delay (mitigated lost time – early April target).	Went live with FC Pick in Jupiter (engineered standard of how long each activity should take; posted reports; at CM phase with FC Mgrs)	(1)Prep for split case and detrash– 2/25 launch (2)Need Lean structure with measurement of savings. Baseline needed. (3)Need roadmap of savings and provide any resource needs to meet the \$900K goal (2/22) (4)Publish lesson learned as pilot proceeds (TBD)	VPN acc... vendor (escalatio... within IT... raising c... project b... as the ve... to be on... group ca... help. Financial budget \$900K sa... – can we green? (impleme... window saving ca... material... Need ro... savings - by what date. N... account gap and needed.
19	McLane Operational Improvement (DSD Process Innovation)	No	Andrea Farris/ Marion Lalich	Jeff Moyer		Developed roadmap & business case(costs/benefits analysis) to define McLane Operational Improvement (Goal to improve in-stock,	Present the recommendation/roadmap, business case and resource request to the Steering Committee Meeting on 2/20	(Potential Resource availabil... on imple... the road... the agen... Steering discussio...

						resolve late delivery issues etc.)		
20	Central Store Ordering	No	Denise Wong/ Roxanne Flanagan	Phil Jackson (Business) Jeff Anderson (IT)		(1) Completed tests with Retalix – put our unified forecast into their ordering system. (2)Evaluating results(comparison of orders between existing system & new system) and working with finance to put benefit case (3) Retalix has provided initial cost proposal, being reviewed with finance.	(1)Teeing up JDA and Oracle for next 60 days to get to test results from them as well. (2) Develop Project charter and review with leadership team (Project Objective: One ordering solution that will handle Fresh, SS, Rx & GNFR)	(Potential days is ti – need f staffing software

#	Project	Part of Monday Leadership PMO meeting	Executive Sponsor	Project Manager	Project Health	Accomplishment for week	Plan for coming week	Issue Description	Owner	Date Resolved
1	PIPE	No	Todd Steffen	Mark Maney		(1) Finalized Dallas newspaper advertising spots for home delivery capabilities (2)Completed home delivery consumer research and scheduled review with project team (2/21) (3)Completed store layouts for	(1) WAG/FDX executive meeting scheduled in Deerfield - 2/19/13, (2) Install FDX drop boxes at WAG pilot stores (FDX) by 2/28/13, (3) Start 5 store pilot in DFW for Next Day Ground service - 3/31/13, (4) Install Ship & Get terminals	Address rates/Need to be cost-effective nationwide home delivery service in WAG/FDX executive meeting	Mark Maney	19-Feb
								Stores lose patients because we do not deliver for cash only customers	TBD	Need to get dates
2	GAP	No	Sue Thoss/ Morgan Knight	Brit Videbeck		Successfully rolled out 3rd site (Moreno Valley) for daily Rx delivery.	(1) Focus on getting Anderson site rollout on track (2) Prepare for Lehigh rollout (3) Re-examine site rollout schedule (March 10th -May17th) to save cost/buy time.	(1) Anderson continues to struggle(plan is in place to get on track)	Morgan Knight	Need to get dates
								(2) Windsor (Risk) -Windsor's new Rx area is not ready and need temporary provision to handle market differently. Potential IT changes that were not anticipated are being evaluated.	Morgan Knight	Need to get dates
3	OSA	Potential #1 Funding #2 Field coordinator availability	Andrea Farris/ Roxanne Flanagan	Lisa Clagg/Neil Beitz		(1)Prepared baseline metrics for pilot districts (2) Published 1st week of third party audits to pilot districts (3) Developed new chain wide roll-out timeline and start date (4) Started 10 store pilot on Weighted Ad Bulletin (5)Set up bi-weekly calls with district pilot OPTs to solicit feedback.	(1) Preparation for March RAC (2) Visit to Raleigh district to solicit program feedback via focus groups 2/20-2/22. (3) Modify business case to incorporate CSAT scores for pilot districts from Customer Experience team(4)Work with vendors to new combined stocking cart possibility(same cart for all stores)	(1) Start date of the OSA Field Coordinators has not yet been determined	Todd Steffen/Roxanne Flanagan	a.s.a.p.
								(2) Funding for chain wide roll-out is not yet secured	Todd Steffen/Roxanne Flanagan	3/30/2013
								(3) Need to incorporate program changes for exception stockrooms that don't qualify for roller removal and additional U-boats, may need to change business case (change in budget and/or ROI)	Jason Surlock	2/15/2013
4	LEAN	Yes #1 How to get project on track	Don Boyajian	Edgardo Barboza	Green for culture(Team member engagement) Red for financial results (Not achieved savings from Kaizen events facilitated)	(1)Conducted workshop for DC Lean champions for Kaizen events and Lean tools (2) Created communication system (weekly lean calls with site champions and website for sharing Kaizen events).	(1)Game plan/Roadmap from DC's to achieve \$6M Lean saving will be submitted by 2/22. (2)Developing on-site support plan to prioritize site visits to help meet saving goal/address issues. (3) Meeting with PMO PM's to align/linkage between projects and Lean (E.g. Ashley and Maureen for Seasonal Distribution Planning)	(1) Resource constraints at corporate champion level (plan in place to bring on board 3 champions)	Leadership Team	2/18/2013
								(2) Potential risk of double counted efforts and savings across Projects and lean initiative. Edgardo and PM's to mitigate	Edgardo Barboza	Ongoing
5	Sourcing	Yes How to get project on track	Dan Coughlin	Greg Miller	\$500 K saving vs. Target of \$8M	(1) Full time PM (Greg) designated for project, defining roles & responsibilities (2)Reviewed DC sourcing champions contacts (3) Clarified corporate sourcing objectives (4)Tracking savings submitted monthly (limited success)	(1)Project charter development with Dan & Sunil Gupta (2)DC's are putting in resources to track results (3)Identifying top 3 sourcing benefit sources (4)Weekly meeting with Greg, Sunil, Carl, and Dan (5)Discuss on Monday- what is needed from DCs, Sourcing group (6)RASIC for team and definition of new Sourcing process	(1) E-Pro is not working (no order processing system)– March 15 repair date	Frank Matagrano	15-Mar
								(2)Need item profile with cost saving by item, vendor across DC's to track savings	Sunil Gupta Greg Miller	Need to get dates
								(3)70 line opportunity list that equates to \$7.5M savings– negotiation delay (only through 26 line items).	Sunil Gupta	Need to get dates
6	Government Compliance	Yes # DEA Issue	Sue Thoss	Sean Barnes		(1) Perrysburg DEA visit, plan to handle controlled drug substances/service store in case if Perrysburg is shut down(2)Focus on Rx Return, 1506/Hazmat	2/24 – new pattern goes in for Mitigate if DEA shuts downs Perrysburg	(1)Potential DEA issue at Perrysburg DC-Plan to put new pattern on 2/24 to take orders originally scheduled for Perrysburg across Windsor, Mt. Vernon and Lehigh. Risk =\$4.5M of brand and generic inventory in Perrysburg, original plan was to bleed the inventory because if parent has inventory, orders will not redirect. Identifying resolution. CII is at risk, 2 sites(Windsor & Lehigh) don't have license/cannot ship control substances to Ohio. Mt. Vernon already has license for Ohio, but needs one for Michigan. 6 week lead time to get the license. Seeking help from Cardinal/other external Jobber.	Sue Thoss	Need to get dates
								(2) Rx Return -issues related to missed or changed requirements due to shipping, added additional resources, New go-live date (Mid April)	Pandit	Resolved
7	Retail Renewal	No	Todd Steffen	TBD		(1) Updated global strategy document and business case(Consolidated cost & benefit) that will be presented at February end Offsite Strategy session.	(1)Finalize the RR material and circulate with 5 other Strategic Action Forum (SAF) that will need Retail Renewal to deliver their strategy (2)Organization Structure required for RR and its alignment with SC Organization and staff the Retail Renewal team.	Risk -If funding is not allocated for core retail system -limited functionality and risk to running the business.	Todd Steffen	3/5/2013

8	Network Optimization	No	Sue Thoss/ Morgan Knight	Michael Brown	Resources, Schedule	(1)Working with recruitment on open posting for project. (2) Since initiative is confidential, details cannot be shared with group	(1)Method of request-Develop framework/guidelines for requests that get batched for analysis and prioritization (Due date 2/28) (2)Discuss how to provide status of this confidential project	(1) Resources (candidate not identified yet) Check with software suppliers to see who may be a good fit for us.	Morgan Knight	Need to get dates
9	B1SC - Well Experience	No	Todd Steffen	Priya Abraham	Project not started. Initial meeting setup					
10	EDI Re-Platform	Yes #1 ESS Help required/escalation to Denise/Carla	Jason Elliott	Shipra Verma(Business) Sankar Kundu(IT)		Working with ESS to finalize production server	Provide planned schedule deadline milestone date and business risk of not achieving that date	Schedule keeps changing for Production (Revised Date 3/22), DR and QA server (no dates given, mid May possibility). Will use the production server as QA box for this release.	Monday Leadership Discussion/Escalate to leadership team	Need to get dates
								ESS dedicated person (Bruce Ruttenberg)will be ready to open firewall request once production server is ready.		Need to get dates
11	Seasonal Distribution & Planning Monitoring	Yes #1 Executive Sponsor backup #2 Help with setting up of Brainstorming session	Tim Engstrom	Ashley Capizzano Maureen Morton		(1)Completed Charter, action item (draft) (2)Created brainstorming attendee list	(1)Get leadership's team help on setting up brainstorming session with over 30 people (2) Maureen Isidoro has gone through Process Design training – will do train the trainer on root cause analysis (similar to continuous improvement); use Workout methodology with this opportunity but don't delay project. (3)Need post mortem(results vs. plan) on Valentine's season (4) SDP meeting get folks who are in charge of category presenting the content.	Delay as Exec sponsor is not available. Ask Jason to reach out to Tim or do late night to review and approve documents to set direction.	Jason Elliott	18-Feb
								Talk to Roxanne and Bryan Pugh to get attendees for brainstorming activity	Todd Steffen	18-Feb
12	Each pick efficiency	Yes (Benefit definition, linkage with Lean initiative)	Chris Johnson	Scott Sylvester		(1) Scott is dedicated full-time PM (2) Gathered project background, Inventoried initiatives underway (3)Completed PMO training	(1) Work with Chris to set measurable milestones, project charter, and financial goals. (2)Leadership discussion (Project Vs. Lean) -discuss on benefit realization/definition, how to measure, guarding against double counting of benefits.			
13	B1SC - Delivery Frequency	No	Jason Elliott/ Sue Thoss	Bhavik Patel	Pilot date depends on funding approval	(1)Working with finance(Tim Banks/Mike P) to develop business case and get approval for funding \$600-700K (2)Coordinating with store ops for training and transportation for making route changes (need 4 week lead time). (3)Planning 6 month pilot	(1)Confirm inventory benefit number w/ Andrea (2/22) (2)Working with IT to make order model changes (Steve Bamberg). Make inventory model changes to below 4/7 minimum. (3)Define the pilot plan (6 month) and publish results monthly (4)Finalize the training, change management and transpiration route change.	(1) Store overrides may negate benefit/raise inventory levels A. Training -process to lock store overrides, B. Need MVP, CL store clear communication about locking overrides procedurally for pilot duration. C. Check with Phil Jackson who is reviewing store overrides procedure.	Bhavik Patel	Need to get dates
14	Backhaul	Yes Informational (financial shortfall)	Jason Elliott	Sean Barbour	Accounting \$658K vs. \$680K plan (\$30K from GM) – first month to hit budget	Met the backhaul budget (35% increase)	Send forecast of saving plan for year (2/21)	Recognize projected financial shortfall and how to make up (1)Will miss annual target by \$1.25M – (\$8.5M vs. Goal of \$9.75M)need leadership team to cover the gap.	Leadership Team	Need to get dates
								Redacted – Attorney Client Privileged	Jason Elliott	Need to get dates
								(3) Can't act as Carrier for Hire due to technology limits – TMS has requirements documented.	Retail Renewal Scope	Need to get dates
15	Receipts: COGS	Yes	Heena Agrawal	Amy Biesenthal		(1) Completed Project Charter (2) Created summary of learning from ISP Shadowing(3)Formed project team and held two brainstorming sessions (4) Set for 3/4 4 day pilot	(1)Gather additional information and create playbook: guidelines, ensure that the process in line with inventory productivity goals etc. (2) Develop success criteria for upcoming up pilot (including escalation and delegation of authority) (3)Present Project Charter in PMO Leadership meeting (4)Share success story and benefit as the pilot progresses.	None		
16	Unified Forecasting	Yes Resource availability	Andrea Farris	Inessa Persekian(Business) Phil Cook(IT)	Yellow for cloud fees issue and resources	Tested Forecast Manager UAT for go-live on Monday (1st release – soft launch)	(1)Prepare for forecaster training (week of 2/25) (2)Validate production environment (3)Vinayak meeting scheduled with Denise -financial situations (4)Inessa and Phil to prepare for Monday leadership discussion (Inessa 's responsibilities -critical vs. non critical, IT needs of committed point person from business)	(1)Resource availability (PM not full time – current responsibility for PSO, EDI, Vendor Collab, McLane data); maternity leave 5/10 – need backup PM	Andrea/ Leadership team	Need to get dates
								(2)Hosting Charge Issue	Vinayak Pandit	Need to get dates
17	Inner Packs	Yes Informational (Financial benefit)	Sue Thoss/ Jason Elliott	Thomas Gore		(1)Created Project Charter and Process flows (2) One private brand vendor eliminated inner packs	(1) Review charter with Sue (1st) and Finance and Leadership (2/22) (2) Identify metrics for the project, define team for each work stream (2/22) (3)Create playbook to track vendor conversion (TBD)	(1)Financial benefit needs to be defined (Approx. \$6M is topside – chain wide – eliminate all inner packs for branded, Private brand, and Rx, dependent on vendor compliance).	Leadership Team	Need to get dates

								(2)Identify if Item setup scope needs to be included – confirm with Sue next week	Sue Thoss	Need to get dates
18	Labor Management System (LMS)	Yes #1 ESS related issue #2 Informational (financial shortfall)	Sue Thoss/ Matt Rhodes	Kyoon Choi	Yellow based on server delay (mitigated lost time – early April target).	Went live with FC Pick in Jupiter (engineered standard of how long each activity should take; posted reports; at CM phase with FC Mgrs.)	(1)Prep for split case and detrash– 2/25 launch (2)Need Lean structure with measurement of savings. Baseline needed. (3)Need roadmap of savings and provide any resource needs to meet the \$900K goal (2/22) (4)Publish lesson learned as pilot proceeds (TBD)	VPN access for vendor (VDI)– escalation needed within IT security – raising cost of project by \$6K/week as the vendor needs to be onsite. ESS group can possibly help.	Leadership Team	Need to get dates
								Financial Gap in budget \$900K savings at risk – can we get back to green? (9 week implementation window before saving can be materialized) Need roadmap of savings - how much by what date. Needed to account for financial gap and adjust as needed.	Leadership Team	Need to get dates
19	McLane Operational Improvement (DSD Process Innovation)	No	Andrea Farris/ Marion Lalich	Jeff Moyer		Developed roadmap & business case(costs/benefits analysis) to define McLane Operational Improvement (Goal to improve in-stock, resolve late delivery issues etc.)	Present the recommendation/roadmap, business case and resource request to the Steering Committee Meeting on 2/20	(Potential issue) Resources availability to focus on implementing the roadmap. Part of the agenda of Steering Committee discussion		
20	Central Store Ordering	No	Denise Wong/ Roxanne Flanagan	Phil Jackson (Business) Jeff Anderson (IT)		(1) Completed tests with Retalix – put our unified forecast into their ordering system. (2)Evaluating results(comparison of orders between existing system & new system) and working with finance to put benefit case (3) Retalix has provided initial cost proposal, being reviewed with finance.	(1)Teeing up JDA and Oracle for next 60 days to get to test results from them as well. (2) Develop Project charter and review with leadership team (Project Objective: One ordering solution that will handle Fresh, SS, Rx & GNFR)	(Potential Issue) 60 days is tight timeline – need formal staffing plan for software suppliers	Vinayak Pandit	Need to get dates

Top 20 Project issues/risks that need mitigation				
Issue Category	Project	Description	Owner	Date Required
Funding Issues	OSA	Secure funding for chainwide roll-out	Todd Steffen/ Roxanne Flanagan	3/29/2013
	B1SC - Delivery Frequency	\$600-\$700 K funding for Delivery Frequency pilot	Heena Agrawal Tim Banks	Need to get dates
Resource Constraints	OSA	Field Coordinators availability for performing stockroom surveys prior to leading training	Todd Steffen/ Roxanne Flanagan	3/15/2013
	Lean	Resource constraints at corporate champion level Edgardo to define needs.	Sue Thoss/Don Boyajian	asap
	Seasonal Distribution & Planning Monitoring	Need cross function resources for brainstorming session planned for next week. Ashley to publish resource list and Todd/Leadership team to talk to Roxanne and Bryan Pugh	Todd Steffen	asap
	Unified Forecasting	Resource availability (PM-Inessa not full time – current responsibility for PSO, EDI, Vendor Collab, McLane data); maternity leave 5/10	Andrea/Leadership Team	asap
ESS/IT issues	EDI Re-Platform	Need confirmed dates for Production, DR and QA server and assurance of dedicated resources to open firewall when production server is ready	Denise Wong, Carla Moradi	asap
	Labor Management System (LMS)	VPN access for vendor (VDI)– escalation needed within IT security – raising cost of project by \$6K/week as the vendor needs to be onsite.	Denise Wong, Carla Moradi	asap
HR/Opening	Lean	3 new positions. Steve wrote JD and sent to Dave K, needs to accelerate the process	David Kornhauser	asap
	Network Optimization	Open head count-can't get suitable candidate. Suggestion=Check with software suppliers to see who may be a good fit for us.	David Kornhauser Project Team	asap
Financial Impact	Backhaul	Recognize projected financial shortfall and define how to make up: Will miss annual target by \$1.25M – (\$8.5M vs Goal of \$9.75M)need leadership team to cover the gap.	Leadership Team	Need to get dates
	Labor Management System (LMS)	Recognize projected financial shortfall and define how to make up: \$900K savings at risk	Leadership Team	Need to get dates
	Unified Forecasting	Hosting Charge Issue	Sue Thoss/Denise Wong	Need to get dates
Projects that are red &/or need help with direction	Lean (FYTD \$250K saving vs \$6M target)	Don Boyajian and Edgardo Barboza to present list of challenges & seek help/guidance in Monday PMO meeting (4-5pm)	Leadership Team	2/18/2013
	Sourcing (FYTD \$500K saving vs \$8M target)	Dan Coughlin and Greg Miller to present list of challenges & seek help/guidance in Monday PMO meeting (4-5pm)	Leadership Team	2/18/2013
	Government Compliance (DEA issue at Perrysburg DC)	Sue Thoss/team to present project issues and discuss mitigation in Monday PMO meeting (4-5pm)	Leadership Team	2/18/2013
	Each pick efficiency	How to separate the benefit/effort for Lean and Each pick efficiency project	Leadership Team	2/18/2013